



—NOTES—

*Flip setup for work in opposite lane.

*Maintain 16' min total clearance at all times.

*Cone spacing= 40' max.

*Adjust to field conditions.

**D&H
Flagging Inc.**
“Women-owned business”



Jeff Davis

1621 SE Pardee St
Portland, OR 97202

Off: (503) 232-2488
Fax: (503) 234-4572
Cell: (503) 793-6133
jeff@d-hflagging.com

Contractor: IIS
Contact Person: Andrew Katz
Phone: (215) 254-7877
Email: akatz@iisengineering.com
Job Location: Hwy 20 near Hunt Rd
Eddyville

Type of Work: Bridge Inspection
Duration: Pending
Time: Pending
Date: 10/2/16 (sun)

September 13, 2016

D&H PLAN #5725-1

LEGEND

- 48" x 48" Signs w/ Flags
- 28" Cones
- Flagger